Component Fabrication Plant(CFP) ,Rudrapur		GENERAL QUALITY ASSURANCE PLAN(QAP) PLYWOOD BOARDS				QAP NO: BHE/RU/QP/PLYWOOD/REV.00 DATED: 28.09.2019 CUSTOMER: M/s BHEL PROJECT: VARIOUS					
FOR	р	R	W								
1.	Plywood Board {Plywood Grade- MR{Moisture Resistant}}	a) Visual Check	Major -	Visual	As per IS 7638 : 1975	IS - 303:1989 (Reaffirmed 2003)	1R	2		1	
		b) Dimensions	Major	Measurement -	As per IS 7638 : 1975	BHEL Dwg/Specification/IS 12049 : 1987	IR	2		1	
		c) Glue Shear Strength in Dry State	Major	Review of TC	1 sample	IS - 303:1989 (Reaffirmed 2003)	тс	2	1		Trader/ Vendor to provide TC of 1 sample tested at external lab or of original manufacturer
		d) Mycological Test	Major	Review of TC	1 sample		TC	2	1		
		e) Water Resistance Test	Major	Review of TC	1 sample		TC	2 -	1		
		f) Moisture Content	Major	Review of TC	1 sample		TC	2	1		
NOTE 1:	* In case the TC is of origi	nal manufacturer,then manufcaturer will h	ave to give the C	alibration TC of in	struments used in Testi	ng(inhouse).					L

ABBREVIATIONS:

P= PERFORMED BY

R= REVIEWED BY

W= WITNESSED BY

Dwg.: Drawing

IR: INSPECTION REPORT

TC: TEST CERTIFICATE

TPI: BHEL Inspection Agency

Qainerg_ 26/09/19

रविन्द्र कुमार वरि. अभिवंता (गुणता) बी.एव.ई.एल., रुद्रपुर अतराखण्ड -793153

QUALITY DRA KUMAR
) Sr. Engineer (Quality)
B.H.E.L., Rudrapur
Uttarakis, d.263153

INSPECTION AGENCY

1: BHEL/BHEL TPIA

NOTE 2: QAP jointly prepared by Design,Indentor & Quality. Engineering has provided their acceptance on QAP vide mail dated :28.09.19.

2: MANUFACTURER/SUPPLIER

INDENTOR